Dess 8980

21S/10E/28 cb

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 58832

(1) OWNER: Well Number
Name David McNat
Address
City State Zip

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☐ Cable
☒ Other Auger

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 48' ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	20	Bentonite	0	20	9 sacks
6	20	48				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other poured dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	0	48	160	☐	☒	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Saved
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
42	48	.040	800	6"		☒	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
10	10'		1 hr.

Temperature of Water 47 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Latitude Longitude
Township 21 N or S. Range 10 E or W. WM.
Section 28 C ¼ B ¼
Tax Lot 5800 Lot Block Subdivision
Street Address of Well (or nearest address) 15753 Sunset

(10) STATIC WATER LEVEL:
26 ft. below land surface. Date 9-30-93
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 26'

From	To	Estimated Flow Rate	SWL
26	48'	10 gpm	26

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Top Soil	0	9	
Pumice	9	15	
Clay & Loam	15	22	
Clay	22	26	26
Sand w/clay	26	40	
Sand fine to med	40	48	

RECEIVED
DEC 14 1993
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 9-30-93 Completed 9-30-93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1868
Signed Date 9-30-93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91