STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Doug 125

325/5W/14

(START CARD) # 21888

(1) OWNER:
Name H.L. Sheppard Well Number:
Address 154 Pack Lane
City Glendale State OR Zip 97442

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD
[X] Rotary Air [ ] Rotary Mud [ ] Cable
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes [ ] No [X] Depth of Completed Well 80 ft.
Explosives used Yes [ ] No [X] Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	1	25	Bentonite	1	25	15 sacks
6"	25	80				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[ ] Other Poured Dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	59	.25	X		X	
Liner:								

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[X] Perforations Method Air Perforator
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
45	55		30	1/4" x 1"		X	

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20		80	1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Douglas Latitude ' " Longitude ' "
Township 32S N or S. Range 5W E or W. WM.
Section 14 ¼ ¼
Tax Lot 15400.01 Lot Block Subdivision
Street Address of Well (or nearest address)
1056 Creek Rd. Azalea, OR

(10) STATIC WATER LEVEL:
30 ft. below land surface. Date 8-28-90
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 51

From	To	Estimated Flow Rate	SWL
51	52	20	30

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Sandy Soil	1	6	
Sand & Gravel	6	18	
Gray Clay	18	55	30
Sand & Gravel	55	80	

RECEIVED
AUG 31 1990
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 8-27-90 Completed 8-28-90

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number 709
Signed Date 8-30-90

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 714
Signed Linda Meyer Date 8-30-90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88