DOUG 127

Dou 8 127

325/54W/14 bd

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 21890

(1) OWNER:
Well Number: _____
Name: Frank Elst
Address: P.O. Box 136
City: Azalea State: OR Zip: 97410

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD
[X] Rotary Air [ ] Rotary Mud [ ] Cable
[ ] Other _____

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Other _____

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes [ ] No [X] Depth of Completed Well 125 ft.
Explosives used Yes [ ] No [X] Type _____ Amount _____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	1	25	Bentonite	1	25	10 sacks
6"	25	125				

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[ ] Other Poured Dry
Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	59	.25	X		X	
Liner:	4"	-5	125	160		X		X

Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method _____
[ ] Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
50		125	1 hr.

Temperature of water _____ Depth Artesian Flow Found _____
Was a water analysis done? [ ] Yes By whom _____
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other _____
Depth of strata: _____

(9) LOCATION OF WELL by legal description:
County Douglas Latitude _____ Longitude _____
Township 32S N or S. Range 5W E or W. WM.
Section 14 SE ¼ NW ¼
Tax Lot 500 Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) _____

(10) STATIC WATER LEVEL:
25 ft. below land surface. Date 8-28-90
Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:
Depth at which water was first found 93

From	To	Estimated Flow Rate	SWL
93	94	50	25

(12) WELL LOG:
Ground elevation _____

Material	From	To	SWL
Brown Sandy Soil	1	18	
Sand & Gravel	18	125	25

RECEIVED
AUG 31 1990
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 8-28-90 Completed 8-28-90

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
Signed _____ WWC Number 709 Date 8-30-90

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
Signed Linda Meyer WWC Number 714 Date 8-30-90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88