**WATER WELL REPORT**
**STATE OF OREGON**

Doug 329

RECEIVED
JUL 26 1982
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 26S/3W-21

State Permit No. .....

## (1) OWNER:

Name Terry L. Cooley
Address P. O. Box 332
City Glide, Oregon 97443 State

## (2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

## (3) TYPE OF WELL:

| | | | |
|---|---|---|---|
| Rotary Air | ☒ | Driven | ☐ |
| Rotary Mud | ☐ | Dug | ☐ |
| Cable | ☐ | Bored | ☐ |

## (4) PROPOSED USE (check):

| | | | | | |
|---|---|---|---|---|---|
| Domestic | ☒ | Industrial | ☐ | Municipal | ☐ |
| Irrigation | ☐ | Test Well | ☐ | Other | ☐ |
| Thermal: | | Withdrawal | ☐ | Reinjection | ☐ |

## (5) CASING INSTALLED:

Steel ☒ Plastic ☐
Threaded ☐ Welded ☒

6" Diam. from +1 ft. to 19 ft. Gauge .250
" Diam. from ft. to ft. Gauge

## LINER INSTALLED:

" Diam. from ft. to ft. Gauge

## (6) PERFORATIONS:

Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

## (7) SCREENS:

Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

## (8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
could fluctuate " " "
Air test ½ gal./min. with drill stem at 190 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

## (9) CONSTRUCTION:

Special standards: Yes ☐ No ☒
Well seal—Material used Portland cement
Well sealed from land surface to 19 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 5 sacks
How was cement grout placed? poured through tremie
Was pump installed? Type HP Depth ft.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

## (10) LOCATION OF WELL:

County Douglas Driller's well number
¼ ¼ Section 21 T. 26S R. 3W W.M.
Tax Lot # Lot Blk Subdivision
Address at well location:

## (11) WATER LEVEL: Completed well.

Depth at which water was first found 117 ft.
Static level 185 ft. below land surface. Date 7-16-82
Artesian pressure lbs. per square inch. Date

## (12) WELL LOG:

Diameter of well below casing 6"
Depth drilled 190 ft. Depth of completed well 190 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

| MATERIAL | From | To | SWL |
|---|---|---|---|
| Topsoil | 0 | 2 | |
| Brown clay | 2 | 12 | |
| Gray clay | 12 | 14 | |
| Gray claystone | 14 | 190 | |

Work started 7-16-82 19 Completed 7-16-82 19
Date well drilling machine moved off of well 7-16-82 19

**Drilling Machine Operator's Certification:**

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Bob Murphy (Drilling Machine Operator) Date 7-16, 19 82

Drilling Machine Operator's License No. 1428

**Water Well Contractor's Certification:**

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name John Beck Drilling Company (Person, firm or corporation) (Type or print)
Address 37115 Immigrant Rd. Pleasant Hill, Ore.

[Signed] Casey L. Jones (Water Well Contractor)

Contractor's License No. 559 Date 7-16-82, 19

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690