NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED SEP 16 1976 WATER RESOURCES DEPT. SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON

(Please type or print) (Do not write above this line)

RECEIVED AUG 31 1976 WATER RESOURCES DEPT. SALEM, OREGON

DOUG 3506

State Well No. 24S/5W-3

State Permit No.

(1) OWNER:

Name Dennis Meeuwsen

Address P. O. Box 124 Yoncalla, Oregon 97499

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED:

Threaded ☐ Welded ☒

6" Diam. from 0 ft. to 19 ft. Gage .250

" Diam. from ft. to ft. Gage

" Diam. from ft. to ft. Gage

PERFORATIONS:

Perforated? ☐ Yes ☒ No

Type of perforator used

Size of perforations in. by in.

perforations from ft. to ft.

perforations from ft. to ft.

perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.

" " "

"Tested by air" " " "

Bailer test 60 gal./min. with 52 ft. drawdown after 1 hrs.

Artesian flow g.p.m.

Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Well seal—Material used Cement

Well sealed from land surface to 18 ft.

Diameter of well bore to bottom of seal 10 in.

Diameter of well bore below seal 6 in.

Number of sacks of cement used in well seal 4 sacks

Number of sacks of bentonite used in well seal sacks

Brand name of bentonite

Number of pounds of bentonite per 100 gallons of water lbs./100 gals.

Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☒ No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☒ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County Douglas Driller's well number

¼ ¼ Section 3 T. 24S R. 5W W.M.

Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.

Depth at which water was first found 37 ft.

Static level 38 ft. below land surface. Date 8/3/76

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 6"

Depth drilled 90 ft. Depth of completed well 90 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Top Soil	0	1	
Brown Clay	1	8	
Blue Gray Claystone	8	24	
Blue Gray Sandstone	24	52	
Blue Green Sandstone	52	90	

Work started 8/3/76 19 Completed 8/3/76 19

Date well drilling machine moved off of well 8/3/76 19

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Alvin K. Jones (Drilling Machine Operator) Date 8/3/76, 19

Drilling Machine Operator's License No. 702

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name Casey Jones Well Drilling Co., Inc. (Person, firm or corporation) (Type or print)

Address 37115 Immigrant Rd. Pleasant Hill, Oregon

[Signed] Bill Randolph Jones (Water Well Contractor)

Contractor's License No. 559 Date 8/3/76, 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119