NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

DOUG 3582

WATER WELL REPORT
STATE OF OREGON

(Please type or print)

(Do not write above this line)

RECEIVED
SEP 16 1976
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 24S/5W-7

State Permit No.

(1) OWNER:

Name Mr. D.M. Webb - Lot #13 Well #1

Address P.O. Box 722 Yoncalla, OR 97499

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:

Threaded ☐ Welded ☐

6 " Diam. from 0 ft. to 32 ft. Gage 250

4 " Diam. from 0 ft. to 49 ft. Gage PVC

" Diam. from ft. to ft. Gage

(6) PERFORATIONS:

Perforated? ☒ Yes ☐ No.

Type of perforator used Saw

Size of perforations 1/8 in. by 3 in.

392 perforations from 0 ft. to 4 ft.

perforations from ft. to ft.

perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?

Yield: gal./min. with ft. drawdown after hrs.

" " "

Air Tested, (Est. Could Fluctuate) "

Air test 17 gal./min. with 26 ft. drawdown after 1 hrs.

Artesian flow g.p.m.

Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Well seal—Material used Cement

Well sealed from land surface to 31' ft.

Diameter of well bore to bottom of seal 10" in.

Diameter of well bore below seal 6" in.

Number of sacks of cement used in well seal 6 sacks

Number of sacks of bentonite used in well seal sacks

Brand name of bentonite

Number of pounds of bentonite per 100 gallons of water lbs./100 gals.

Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☒ No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☒ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County Douglas Driller's well number

¼ ¼ Section 7 T 24S R. 5W W.M.

Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.

Depth at which water was first found 35' ft.

Static level 23' ft. below land surface. Date 8/24/76

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 6"

Depth drilled 49 ft. Depth of completed well 49 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Top Soil	0	2	
Brown Clay	2	25	
Brown Gray Claystone	25	27	
Gray Claystpne	27	49	

Work started 8/24 19 76 Completed 8/24 19 76

Date well drilling machine moved off of well 8/24 19 76

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Alick Jones (Drilling Machine Operator) Date 8-24, 1976

Drilling Machine Operator's License No. 702

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name Casey Jones Well Drilling (Person, firm or corporation) (Type or print)

Address 37115 Immigrant Rd. Pleasant Hill, OR 97401

[Signed] Casey L Jones (Water Well Contractor)

Contractor's License No. 559 Date 8/24/ 19 76

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119