DOUG 52669

74094

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) #

(1) OWNER: Well Number L06186
Name Riley Wolford
Address 700 Deady Crossing Rd.
City Sutherlin State OR Zip 97479

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 70 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
~~10"~~	~~0'~~	~~18'~~	~~CLAY~~			
10"	0'	18'	Bentonite	0'	18'	10 sacks
6"	18'	70'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1'	19'	.250	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
3	30'		1 hr.

Temperature of Water 51 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Douglas Latitude Longitude
Township 25 ✗ or S. Range 5 ✗ or W. WM.
Section 32 SW ¼ NE ¼
Tax Lot ~~[illegible]~~ 501 Lot ~~[illegible]~~ Block Subdivision
Street Address of Well (or nearest address) Sutherlin, OR
700 Deady Crossing Rd.

(10) STATIC WATER LEVEL:
12' ft. below land surface. Date 8-1-01
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 35'

From	To	Estimated Flow Rate	SWL
35'	36'	1 gpm	12'
60'	61'	2 gpm	12'

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Brown Soil	0'	2'	
Brown Clay	2'	5'	
Brown Clay Stone Soft	5'	10'	
Blue Clay Stone (Hard)	10'	35'	12
Blue Clay Stone (Hard)	35'	70'	12

RECEIVED
AUG 06 2001
WATER RESOURCES DEPT
SALEM, OREGON

Date started 7-31-01 Completed 8-1-01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number 770
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 770
Signed Dale D Beaver Date 8-1-01

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91