DOUG 52772

RECEIVED

OCT 3 1 2001

WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON

WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L L06190
START CARD # 74049

(1) LAND OWNER Well Number 2
Name Darlene Duncan
Address 1200 E Central
City Sutherlin State OR Zip 97479

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 35 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0'	18'	Bentonite	0	18	10 SACKS
6"	18'	35'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured
Backfill placed from ____ ft. to ____ ft. Material
Gravel placed from ____ ft. to ____ ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1'	28'	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☒ Inside ☒ Outside ☐ None
Final location of shoe(s) 28'

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
5	5'		1 hr.

Temperature of water 51 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Douglas Latitude Longitude
Township 25 ☒ or S Range 5 ☒ or W. WM.
Section 32 B NW 1/4 SW 1/4
Tax Lot 601 Lot Block Subdivision
Street Address of Well (or nearest address)
354 Deadycrossing Rd. Sutherlin, OR

(10) STATIC WATER LEVEL:
20 ft. below land surface. Date 10/25/01
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 28'

From	To	Estimated Flow Rate	SWL
28'	29'	5 gpm	18'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Soil, Brown	0'	10'	
Claystone, Blue	10'	35'	18'

Date started 10/27/01 Completed 10/29/01

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 770
Signed Dale P Beahm Date 10/30/01

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER