DOUG 54536

Doug 54536

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 60132
START CARD # 146955

(1) LAND OWNER Well Number L 60132
Name Eugene Howard
Address 191 Ne. Lombardy DR
City Roseburg State Ore. Zip 97470

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☐ No Depth of Completed Well 395 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10 in	0	18	Bentonite	0	18	12 sacks
6 in	18	395				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6 in	+1.5	28.5	1/4	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4 in	-1	395		☐	☒	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☒ Outside ☐ None
Final location of shoe(s) 28.5

(7) PERFORATIONS/SCREENS:
☒ Perforations Method SAW
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
355	395	1/16	90	1/16		☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1/3	150		1 hr.

Temperature of water 53 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Sulfur ☐ Odor ☐ Colored ☐ Other
Depth of strata:

RECEIVED
NOV 28 2006
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
AUG 25 2006
WATER RESOURCES DEPT
SALEM, OREGON

(9) LOCATION OF WELL by legal description:
County Douglas Latitude Longitude
Township 27 S N or S Range 5 W E or W. WM.
Section 15 SE 1/4 SE 1/4
Tax Lot 106 Lot Block Subdivision
Street Address of Well (or nearest address) 298 Natures Ln Roseburg Ore.

(10) STATIC WATER LEVEL:
24 ft. below land surface. Date 7-1-06
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 135

From	To	Estimated Flow Rate	SWL
135	135.5	1/3	24

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Dark Rocky Clay	0	3	
Brown Broken Basalt	3	10	
Basalt Blue Gray	10	395	24

Date started 3-14-05 Completed 8-20-06

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1802
Signed David B Johnson Date 8-20-06

WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER