DOUG 56607

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 109697

START CARD # 210046

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number 3
Name Donna P Woolley Family Trust
Address PO Box 10638
City Eugene State OR Zip 97440

(2) TYPE OF WORK ☑ New Well
☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD
☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Other

(4) PROPOSED USE
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☑ No
Depth of Completed Well 70 ft.
Explosives used: ☐ Yes ☑ No Type Amount

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds
10"	0	18.5	bent. chips	0	18.5	11 sacks
6"	18.5	70				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☑ Other as per OAR 690-210-340
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1.5	18.5	.250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	3	70	160psi	☐	☑	☑	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☑ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS
☑ Perforations Method drill
☐ Screens Type 3/8 Material pvc

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
30'	70'	3/8	20	4"	pipe size	☐	☑
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
25	53	70	1 hour
well output	may fluctuate		

Temperature of water 50 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

RECEIVED BY OWRD
FEB 20 2014
SALEM, OR

(9) LOCATION OF WELL (legal description)
County Douglas
Tax Lot 800 Lot
Township 22 S Range 6 W WM
Section 15 SE 1/4 NE 1/4
Lat °' " or (degrees or decimal)
Long °' " or (degrees or decimal)
Street Address of Well (or nearest address) 4340 Hwy 38 W Drain, OR

(10) STATIC WATER LEVEL
17 ft. below land surface. Date 9-25-13
ft. below land surface. Date
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES
Depth at which water was first found 35'

From	To	Estimated Flow Rate	SWL
35	36	3 gpm	17
60	63	12 gpm	17
69	70	10 gpm	17

(12) WELL LOG Ground Elevation

Material	From	To	SWL
topsoil	0	3	
sand	3	4	
clay, brown, sandy	4	14	
sandstone/shales, brownish gray	14	16	
sandstone, gray w/shales	16	60	17
shales, factured, gray	60	63	17
shales, gray	63	68	17
sandstone, soft, blue gray	68	70	17

Date Started 9-25-13 Completed 9-25-13

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1886 Date
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 636 Date
Signed

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004