STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

DOUG 60256
7/27/2026

WELL I.D. LABEL# L 159097
START CARD # 1082755
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D. #2
First Name BEN Last Name ERICKSON
Company
Address 10685 N MYRTLE RD
City MYRTLE CREEK State OR Zip 97470

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 100.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	22	Bentonite	0	22	13	S
6	22	100			Calculated	10.12	
					Calculated		

Seal placement method: [ ] A [ ] B [ ] C [ ] D [ ] E [X] Other: POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 7/6/2026 Begin Time 11 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	2	22	0.250	ST	X		OUT.	22
L	4		5	100	Sch40	PL		X		

Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method Saw Cut
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Liner	4	20	60	.1	5	68	
Perf	Liner	4	80	100	.1	5	34	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	6		100	0.5
Air	4		100	0.5

Temperature 56 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 163 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County DOUGLAS Twp 28.00 S N/S Range 4.00 W E/W WM
Sec 27 NE 1/4 of the SW 1/4 Tax Lot 1600
Tax Map Number Lot
Lat ° ' " or 43.10246000 DMS or DD
Long ° ' " or -123.16196000 DMS or DD
(•) Street address of well ( ) Nearest address
10685 N MYRTLE RD, MYRTLE CREEK, OR 97470

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/6/2026			10

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 30.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/6/2026	30	31	4			10

(11) WELL LOG

Ground Elevation 932.96 FT

Material	From	To
Tan Clay	0	11
Tan Clay Broken Granite	11	17
Granite (hard)	17	30
Granite (WB)	30	31
Granite (hard)	31	100

Construction
Begin Date 7/6/2026 Begin Time 09 00 End Date 7/6/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1878 Date 7/24/2026

Signed KERRY SCHATTENKERK (E-filed)

Drilling Company: Southern Oregon Water Wells (541) 672-7834

WATER SUPPLY WELL REPORT - continuation page

DOUG 60256

7/27/2026

WELL I.D. LABEL# L 159097

START CARD # 1082755

ORIGINAL LOG #

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

Water Quality Concerns

From	To	Description	Amount	Units

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(11) WELL LOG

Material	From	To

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
TRENTEN GAGNON	HELPER WATER	8888987

Comments/Remarks

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

DOUG 60256

7/27/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 43.10246000 Datum: WGS84
Longitude: -123.16196000
Township/Range/Section/Quarter-Quarter Section:
WM28.00S4.00W27NESW
Address of Well:
10685 N MYRTLE RD, MYRTLE CREEK, OR 97470

Well Label: 159097

Printed: July 24, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor