WATER WELL REPORT
STATE OF OREGON

DOUG DOUG 9925

009925

RECEIVED JUN 9 1983 WATER RESOURCES DEPT. SALEM, OREGON

State Well No. 32s/6w-35

State Permit No. .....

(1) OWNER:
Name Ed Sutch
Address Old Hwy. 99
City Glendale State Oregon

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☑ Driven ☐
Rotary Mud ☐ Dug ☐
☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

CASING INSTALLED:
Steel ☐ Plastic ☐
Threaded ☐ Welded ☑
6" Diam. from +2 ft. to 136 ft. Gauge .025
" Diam. from ..... ft. to ..... ft. Gauge .....

LINER INSTALLED:
" Diam. from ..... ft. to ..... ft. Gauge .....

(6) PERFORATIONS:
Perforated? ☐ Yes ☐ No
Type of perforator used
Size of perforations in. by in.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☐ No
Manufacturer's Name .....
Type ..... Model No. .....
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level

a pump test made? ☐ Yes ☐ No If yes, by whom?
l: gal./min. with ft. drawdown after hrs.
" " "
Air test 3 gal./min. with drill stem at 232 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
ian flow g.p.m.
erature of water 53° Depth artesian flow encountered ..... ft.

(9) CONSTRUCTION:
Special standards: Yes ☐ No ☑
Well seal—Material used cement grout
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 7 sacks
How was cement grout placed? grout pump
Was pump installed? no Type ..... HP ..... Depth ..... ft.
Was a drive shoe used? ☑ Yes ☐ No Plugs ..... Size: location ..... ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel: .....
Gravel placed from ..... ft. to ..... ft.

(10) LOCATION OF WELL:
County Douglas Driller's well number
¼ ¼ Section 35 T. 32S R. 6W W.M.
Tax Lot # 2 Lot Blk Subdivision
Address at well location:

(11) WATER LEVEL: Completed well.
Depth at which water was first found 60 ft.
Static level 20 ft. below land surface. Date 6/7/83
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6"
Depth drilled 260 ft. Depth of completed well 260 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Brown clay	0	15	
Brown clay + gravel	15	60	20
Gray clay + gravel	60	90	
Brown clay + gravel	90	130	
Fractured rock + brown clay	130	138	
Gray shale med hard	138	150	
Hard gray rock w/fracture	150	260	

Work started 6/6 1983 Completed 6/7 1983
Date well drilling machine moved off of well 6/7 1983

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Charles B. Bailey (Drilling Machine Operator) Date 6/7, 1983
Drilling Machine Operator's License No. .....

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name McClanahan Well Drilling (Person, firm or corporation) (Type or print)
Address 14 NE Beacon Dr. 6P.
[Signed] Ken McClanahan (Water Well Contractor)
Contractor's License No. ..... Date 6/7, 1983

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690