NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON

DOUG 9967

(Please type or print)

(Do not write above this line) 009967

State Well No. 33S/6W-3ab

State Permit No.

(1) OWNER:

Name Daniel J. Sether

Address Box 6 Tunnel Road
Glendale, Oregon

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
D[redacted] ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒

6" Diam. from 1+ ft. to 80 ft. Gage .250
4" Diam. from -5 ft. to 160 ft. Gage Schedule 160
[redacted]" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☒ Yes ☐ No.

Type of perforator used SAW

Size of perforations 3/8 in. by 3 in.

240 perforations from 100 ft. to 160 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?

[redacted]: gal./min. with ft. drawdown after hrs.
" " " "
" " X " "

? Bailer test 3+ gal./min. with 135 ft. drawdown after 1 hrs.

[redacted]sian flow g.p.m.

[redacted]mperature of water 54° Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Well seal—Material used Cemment Slurry

Well sealed from land surface to ft.

Diameter of well bore to bottom of seal 10 in.

Diameter of well bore below seal 6 in.

Number of sacks of cement used in well seal 10 sacks

How was cement grout placed? Grout Pump & Trim Tube

Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☒ No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☒ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County Douglas Driller's well number 43

NW ¼ NE ¼ Section 33 T. 33S R. 6W W.M.

Bearing and distance from section or subdivision corner
Tax lot 15992

(11) WATER LEVEL: Completed well.

Depth at which water was first found 105 ft.

Static level 20 ft. below land surface. Date

Artesian pressure -0- lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6"

Depth drilled 160 ft. Depth of completed well 160 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Red Clay Top Soil	0	3	
Red Clay Gravel & Boulders	3	160	20

RECEIVED NOV-2 1979 WATER RESOURCES DEPT SALEM, OREGON

RECEIVED JAN 3 1980 WATER RESOURCES DEPARTMENT SALEM, OREGON

Work started Sept 10 1979 Completed Sept 14 1979

Date well drilling machine moved off of well Sept 17 1979

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] William A. Shanahan Date Oct 23, 1979
(Drilling Machine Operator)

Drilling Machine Operator's License No. 905

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name LES SHANAHAN WATER WELL DRILLING CO.
(Person, firm or corporation) (Type or print)

Address 868 N.E. A St., Grants Pass, OR 97526

[Signed] Les Shanahan
(Water Well Contractor)

Contractor's License No. 81 Date October 23, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119