NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310
within 30 days from the date of well completion.

NC

WATER WELL REPORT
STATE OF OREGON
(Please type or print)

RECEIVED
APR 10 1974
STATE ENGINEER
SALEM, OREGON

bd

State Well No. 1N/20E-9
State Permit No.

GILL...32 (Do not write above this line)

(1) OWNER:
Name Greg Brook
Address Arlington

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
8" Diam. from 0 ft. to 40 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: 100 gal./min. with 44 ft. drawdown after 1 hrs.
Air Test " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 52 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 30 ft.
Diameter of well bore to bottom of seal 12 in.
Diameter of well bore below seal 8 in.
Number of sacks of cement used in well seal 6 sacks
Number of sacks of bentonite used in well seal — sacks
Brand name of bentonite —
Number of pounds of bentonite per 100 gallons of water lbs./100 gals.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Gilliam Driller's well number #3
SE ¼ NW ¼ Section 9 T. 1N R. 20E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 61 ft.
Static level 21 ft. below land surface. Date 9/1/73
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 8
Depth drilled 65 ft. Depth of completed well 65 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. *Report each change in position of Static Water Level and indicate principal water-bearing strata.*

MATERIAL	From	To	SWL
Overburden	0	7	
Clay BRN	7	30	
Cemented Gravel	30	61	
Gravel - Med	61	65	61

Work started 9/1 1973 Completed 9/2 1973
Date well drilling machine moved off of well 9/2 1973

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Darrell Routien (Drilling Machine Operator) Date , 19
Drilling Machine Operator's License No.

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Swift Water Well Drilling (Person, firm or corporation) (Type or print)
Address 421 SW 6th Ave. Portland
[Signed] Joe M[illegible] (Water Well Contractor)
Contractor's License No. 576 Date 12/10, 1973

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119