STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED
DEC 4 1985
WATER RESOURCES DEPT
SALEM, OREGON

PLEASE TYPE or PRINT IN INK

264 GRAN 13s/28E-14ca

(for official use only)

(1) OWNER:

Name MR. FRED MOOR
Address Mt. VERNON
City State ORE

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Thermal: Withdrawal ☐ Reinjection ☐
Other: Piezometric ☐ Grounding ☐ Test ☒

(5) CASING INSTALLED:

Steel ☒ Plastic ☐
Threaded ☐ Welded ☒

8" Diam. from +2 ft. to 154 ft. Gauge .250
" Diam. from ft. to ft. Gauge

LINER INSTALLED: Steel ☐ Plastic ☐ Threaded ☐ Welded ☐

" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:

Perforated? ☐ Yes ☒ No
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☐ No If yes, by whom?
d: gal./min. with ft. drawdown after hrs.
" " " "
Air test 12 gal./min. with drill stem at 160 ft. 2 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 59° Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Special standards: Yes ☐ No ☒
Well seal—Material used Cement
Well sealed from land surface to 30 ft.
Diameter of well bore to bottom of seal 12-16 in.
Diameter of well bore below seal 8" in.
Amount of sealing material 11 sacks ☐ pounds ☐
How was cement grout placed?
PRESSURE grouted
Was pump installed? NO Type HP Depth ft.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL by legal description:

County GRANT NE ¼ NW ¼ of Section 14 of
Township 13 South (Township is North or South), Range 28 EAST. (Range is East or West), WM.
Tax Lot Lot Block Subdivision
MAILING ADDRESS OF WELL (or nearest address)
Cement BRIDGE

(11) WATER LEVEL of COMPLETED WELL:

Depth at which water was first found 150 ft.
Static level 91 ft. below land surface. Date 30 Oct
Artesian pressure — lbs. per square inch. Date —

(12) WELL LOG:

Diameter of well below casing 8"
Depth drilled 214 ft. Depth of completed well 154 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
BROWN CLAY LOAM	0	7	
BROWN CLAY / boulders	7	29	
BROWN CLAY / fine gravel	29	61	
GREY CLAY / " "	61	150	
GREY CLAYSTONE (WB)	150	174	
GREY GREEN CLAY	174	185	
BROWN CLAY	185	201	
BLUE GREY CLAY	201	214	

Date work started 4 Oct 85 /completed 30 Oct 1985
Date well drilling machine moved off of well 30 Oct 1985

(unbonded) Water Well Constructor Certification (if applicable):

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Date , 19

(bonded) Water Well Constructor Certification:

Bond UI-14280 (number) Issued by: UNION Indemnity (Surety Company Name)
On behalf of BLUE MT. WELL DRILLING (type or print name of Water Well Constructor)

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

(Signed) Thomas L. Sanders (Water Well Constructor)
(Dated) 4 NOV. 1985

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*46866-690