NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

GRAN 411

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
APR 16 1981
WATER RESOURCES DEPT
SALEM, OREGON

State Well No. 13s/31E-22CC
State Permit No.

(1) OWNER:
Name Ken Kendig
Address P.O. Box 320, John Day, OR 97845

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☒
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from +1 ft. to 230 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow 1/10 g.p.m.
Temperature of water 51° Depth artesian flow encountered 380 ft.

(9) CONSTRUCTION:
Well seal—Material used Portland Cement
Well sealed from land surface to 20', 200-230 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 40 sacks
How was cement grout placed? top pumped Bottom poured in and pipe driven into it.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County ~~Wheeler~~ GRANT Driller's well number 117
SW¼ SW¼ Section 22 T. 13 S.R. 31 E. W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 380 ft.
Static level 0 ft. below land surface. Date
Artesian pressure 16 lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 380 ft. Depth of completed well ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Brown Clay	0	10	
Blue Clay	10	90	
Black rock, fractured	90	92	
Blue clay	92	380	

Abandoned by owner. Jerry Rogers and

Work started 8/22 1980 Completed 3 1981
Date well drilling machine moved off of well 10 1980

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Robert Pilcher (Drilling Machine Operator) Date 4-9, 1981
Drilling Machine Operator's License No. 764

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Pilcher Well Drilling (Person, firm or corporation) (Type or print)
Address 577 S. Knight, Prineville OR.
[Signed] Robert Pilcher (Water Well Contractor)
Contractor's License No. 698 Date 4-9, 1981

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119