STATE OF OREGON

WATER WELL REPORT

(as required by ORS 537.765)

GRANT 58

RECEIVED

AUG 22 1991

WATER RESOURCES DEPT.
SALEM, OREGON

11S/29E/12 ac

(START CARD) # W-19542

(1) OWNER:

Well Number:

Name Bud Trowbridge

Address Box 256;

City Fox, Ore 97831 State Zip

(2) TYPE OF WORK:

☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval Yes ☐ No ☒ Depth of Completed Well 481 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
8 in	+1	475				
6 inch	320	460				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8	+1	360	.25	☒	☐	☒	☐
	6	320	460	.25	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method torch

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
400	460	½ x	12	120 slots		☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☒ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
500		200	1 hr.

Temperature of water 72 Depth Artesian Flow Found all

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Grant Latitude Longitude

Township 11S N or S. Range 29E E or W. WM.

Section 12 SW ¼ NE ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:

ft. below land surface. Date

Artesian pressure 10 lb. per square inch. Date 7/4/91

(11) WATER BEARING ZONES:

Depth at which water was first found see previous log

From	To	Estimated Flow Rate	SWL
see previous log		10	101b
475	480	20	10Lb

(12) WELL LOG:

Ground elevation 4380

Material	From	To	SWL
green silt stone	470	475	
black scoria	475	480	
black basalt	480	481	

Date started 6/27/91 Completed 7/4/91

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 1532

Signed Perry Storkamp Date 7/4/91

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 544

Signed Larry Burd Date 7/4/91

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88