MAY 31 1989

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

1223 Harney

WATER RESOURCES DEPT.
SALEM, OREGON

1624
258/33E/10dd

(1) OWNER:
Well Number:
Name Richard O Adams
Address P.O. Box 854
City Crane Oregon State Oregon Zip 97732

(2) TYPE OF WORK:
☐ New Well ☒ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 522 ft.
Explosives used Yes ☐ No ☒ Type Amount

Diameter	HOLE From	To	SEAL Material	From	To	Amount sacks or pounds
			Seal Was There			

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
			Casing Was		☐	☐	☐	☐
					☐	☐	☐	☐
Liner:			There		☐	☐	☐	☐
					☐	☐	☐	☐

Location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
	Was Already					☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
600	120		1 hr.

Temperature of water 54 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Harney Latitude " Longitude "
Township 25 S N or S, Range 33 E E or W, WM.
Section 10 NE ¼ NE ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) cemetery Rd
600 ft South + 300 FT W of Sec 10 Corner

(10) STATIC WATER LEVEL:
27 ft. below land surface. Date May 4-1989
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
280	310	30 G.P.M.	27

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
cleaned well and			
Drilled 22' Deeper	280	310	27
Gravel	280	310	27
Sand Stone	310	400	
Clay	400	522	27

Date started April 23 1989 Completed May [illegible]-1989

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1435
Signed Joe Valentine Date May 5 1989

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86