NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT
SALEM, OREGON 97310
within 30 days from the date of well completion.

RECEIVED
JAN 29 1979
WATER RESOURCES DEPT
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 25S/34E-16b9
State Permit No. 1283 Harn

(1) OWNER:
Name RH EMERSON & SON
Address P. O. Box 130
ARCATA, CALIFORNIA, 95521

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☒ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
~~10~~" Diam. from ~~229~~ ft. to ~~259~~ ft. Gage ~~.250~~
10" Diam. from 199 ft. to 259 ft. Gage .250
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used SAW CUT
Size of perforations 3 in. by 1/8 in.
~~229~~ perforations from ~~229~~ ft. to ~~259~~ ft.
199 perforations from 199 ft. to 259 ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Undisturbed
Well sealed from land surface to ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal sacks
How was cement grout placed?
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County HARNEY Driller's well number
NE ¼ NW ¼ Section 16 T. 25S. R. 34 E. W.M.
Bearing and distance from section or subdivision corner
2100 ft. EAST 1200 ft. South of N.W. Corner Section 16

(11) WATER LEVEL: Completed well.
Depth at which water was first found ft.
Static level 18 ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing
Depth drilled 370 ft. Depth of completed well 370 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
10" perforated LINER			
sitting on Bottom			
of well			

Work started 12/5 19 78 Completed 12/12 19 78
Date well drilling machine moved off of well 12/12 19 78

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] William R. Bentley Date 1/25, 1979
(Drilling Machine Operator)
Drilling Machine Operator's License No. 1042

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name William D. Williams
(Person, firm or corporation) (Type or print)
Address 3790 N.W. OAK LN, REDMOND OR 97756
[Signed] William D. Williams
(Water Well Contractor)
Contractor's License No. 665 Date 1-26, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119