10.

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

HARN 1959

HARN 1959

26S/34E/32cb

(START CARD) #

(1) OWNER: Well Number 2
Name Lloyd Van Natta
Address P.O. Box 3
City Princeton State Ore Zip 97721

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☑ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☐ No Depth of Completed Well 165 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
18"	0	20'	Bentonite	0	20'	12

How was seal placed: Method ☑ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from N/A ft. to N/A ft. Material
Gravel placed from N/A ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	12"	4'	88'	.250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
		N/A				☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☑ Pump ☑ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
900	30'		1 hr.

Temperature of Water 55° Depth Artesian Flow Found
Was a water analysis done? NO ☐ Yes By whom
Did any strata contain water not suitable for intended use? NO ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Harney Latitude Longitude
Township 26 N or (S) Range 34 (E) or W. WM.
Section 32 NW ¼ SW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) Hwy 78 — Mile post 59¼

(10) STATIC WATER LEVEL:
19 ft. below land surface. Date Unknown
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 18'

From	To	Estimated Flow Rate	SWL
19'	21'	aprox 20 gpm	19

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Top Soil	0	3'	—
Clay	3	18	—
Lava Soft	18	20	—
	20	21	19
gravel	19	21	19
Soft Lava Rock	21	88'	—
Hard Lava Rock	88'	165	—
Black Cinders	165	165	19
			(10)

RECEIVED
OCT - 9 1992
WATER RESOURCES DEPT
SALEM, OREGON

Dept. 3

Two years ago 1990

Date started Completed

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number
Signed Date

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91