10

HARN 2032

RECEIVED RECEIVED 23/32E/2cc

APR 27 1994 JUN - 2 1994

WATER RESOURCES DEPT. SALEM, OREGON

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # W3 2978

(1) OWNER:
Well Number
Name Jeff & Blackburn
Address 1771 Ponderosa Village
City Burns Oregon State Wash Zip 97720

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 180 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
+18"	0	20'	Cement	0	20'	25 sack
14"	20'	180'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☒ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	14"	+24'	118'	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 118'

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
	None					☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1500 GPM	25'		4 hr.

Temperature of Water 56 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☒ No ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Harney Latitude Longitude
Township 23 ☒ or S. Range 32 E E or ~~W. WM~~.
Section 2 S W ¼ S W ¼
Tax Lot 700 Lot Block Subdivision
Street Address of Well (or nearest address) Hwy 20

(10) STATIC WATER LEVEL:
14 ft. below land surface. Date 4-1-94
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 14'

From	To	Estimated Flow Rate	SWL
14'	15'	2 GA	14'
156	171	~~Gra~~ 1500 G	14'

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Sandy Loam	0	3	0
Sand Stone	3	14	0
Brown Clay	14	15	14'
Brown Clay	15	156	14'
~~Gray Clay~~ Gravel	156	171	14'
Small Gravel	171	180	14'

Date started 11-15-93 Completed 4-10-94

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number
Signed Joe Valentine Date 4-19-94

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91