NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED
APR 29 1968
STATE ENGINEER
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Harney 376

State Well No. 23/31-6 bd

State Permit No. G-4931

(1) OWNER:
Name Mr. Pluribus Tiller
Address Burns, Oregon

(2) TYPE OF WORK (check):
New Well [X] Deepening [] Reconditioning [] Abandon []
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary [] Driven []
Cable [X] Jetted []
Dug [] Bored []

(4) PROPOSED USE (check):
Domestic [] Industrial [] Municipal []
Irrigation [X] Test Well [] Other []

(5) CASING INSTALLED:
Threaded [] Welded [X]
8 " Diam. from 0 ft. to 140 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? [X] Yes [] No.
Type of perforator used Mills
Size of perforations 1/4 in. by 1 1/2 in.
248 perforations from 110 ft. to 138 ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? [] Yes [X] No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 17'4" ft. below land surface Date 4/25/68
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? [X] Yes [] No If yes, by whom? myself
Yield: 200 gal./min. with 55 ft. drawdown after 4 hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water 56° Was a chemical analysis made? [] Yes [X] No

(10) CONSTRUCTION:
Well seal—Material used Bentonite
Depth of seal 18 ft.
Diameter of well bore to bottom of seal 12 in.
Were any loose strata cemented off? [] Yes [X] No Depth
Was a drive shoe used? [X] Yes [] No
Did any strata contain unusable water? [] Yes [X] No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? [] Yes [X] No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Harney Driller's well number
¼ . ¼ Section 6 T. 23 R. 31 E. W.M.
Bearing and distance from section or subdivision corner
North 162° East 2150 ft from West ¼ corner of Section 6

(12) WELL LOG:
Diameter of well below casing 8 in
Depth drilled 140 ft. Depth of completed well 140 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Top Soil	0	3	
Blue clay and sand	3	18	
Cemented gravel and small boulders	18	36	
yellow sand	36	108	42 ft
yellow sand with small gravel	108	127	
gravel 1 in. to larger size to coarse sand (yellow)	127	140	

Work started 4/10 19 68 Completed 4/26/68 19
Date well drilling machine moved off of well 4/27/68 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] E. L. Koeneman (Drilling Machine Operator) Date 5/4/68, 19

Drilling Machine Operator's License No. 128

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

NAME E.L. Koeneman Drilling (Person, firm or corporation) (Type or print)

Address Box 327 Burns, Oregon 97720

[Signed] E. L. Koeneman (Water Well Contractor)

Contractor's License No. 323 Date , 19

(USE ADDITIONAL SHEETS IF NECESSARY)