RECEIVED
MAY - 8 1998
WATER RESOURCES DEPT
SALEM, OREGON

Harn
50302

WELL I.D.# L24775

(START CARD) # 100843

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form:

(1) OWNER: Well Number 1
Name Tom R. Davis
Address HC 72 Box 125
City Princeton State Oregon Zip 97721

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☒ Yes ☐ No Depth of Completed Well 45 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
~~12~~	~~0~~	~~25~~				
24"	0	25'	Cement	0	25'	600 Bags

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	12"	0	32		☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method -0-
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
2000	4"		1 hr.

Temperature of water 56 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☒ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Harney Latitude 27 Longitude
Township 27 ☒ N or S Range 31 ☐ E or W. WM.
Section 24 SE 1/4 NW 1/4
Tax Lot 2100 Lot Block Subdivision
Street Address of Well (or nearest address) County Rd 405, 15 miles West of Princeton Post Office

(10) STATIC WATER LEVEL:
21 ft. below land surface. Date 4/28/98
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 27'

From	To	Estimated Flow Rate	SWL
27'	40'	3000 GPM	

(12) WELL LOG: Ground Elevation 4200

Material	From	To	SWL
~~0 - 5'~~	~~0~~	~~5~~	
Sandy Loam	0'	5'	
Fine dirt	5'	10'	
Clay	10	15'	
Clay	15	20'	
Clay	20	24'	
Rock	24	26'	
Cinders	26'	30'	
Cinders	30	35	
Cinders	35	40	
Rock	40	45	

Date started 4/25/98 Completed 4/28/98

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number
Signed Tom R. Davis Date

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER