harn 50355

**STATE OF OREGON**
**WATER SUPPLY WELL REPORT**
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L L21299
START CARD # 114680

**(1) OWNER:** Well Number
Name Bill Davis
Address 14701 NE Yamhill Rd
City Yamhill State OR Zip 97720

**(2) TYPE OF WORK**
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

**(3) DRILL METHOD:**
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

**(4) PROPOSED USE:**
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

**(5) BORE HOLE CONSTRUCTION:**
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 140 ft.
Explosives used ☐ Yes ☒ No Type Amount

| HOLE Diameter | From | To | SEAL Material | From | To | Sacks or pounds |
|---|---|---|---|---|---|---|
| 16 | 0 | 20 | bentoni | 0 | 20 | 12 sacks |
| 14 | 20 | 40 | | | | |
| 12 | 40 | 140 | | | | |

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other poured dry and tamped
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

**(6) CASING/LINER:**

| | Diameter | From | To | Gauge | Steel | Plastic | Welded | Threaded |
|---|---|---|---|---|---|---|---|---|
| Casing: | 12 | +1 | 23 | 250 | ☒ | ☐ | ☒ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |
| Liner: | | | | | ☐ | ☐ | ☐ | ☐ |
| | | | | | ☐ | ☐ | ☐ | ☐ |

Final location of shoe(s)

**(7) PERFORATIONS/SCREENS:**
☐ Perforations Method
☐ Screens Type Material

| From | To | Slot size | Number | Diameter | Tele/pipe size | Casing | Liner |
|---|---|---|---|---|---|---|---|
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |
| | | | | | | ☐ | ☐ |

**(8) WELL TESTS: Minimum testing time is 1 hour**
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

| Yield gal/min | Drawdown | Drill stem at | Time |
|---|---|---|---|
| 100 | 0 | | 1 hr. |
| | | | |
| | | | |

Temperature of water 58 Depth Artesian Flow Found
Was a water analysis done? no ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

**(9) LOCATION OF WELL by legal description:**
County Harney Latitude Longitude
Township 27S N or S Range 33E E or W. WM.
Section 5 NW 1/4 SE 1/4
Tax Lot 2000 Lot Block Subdivision
Street Address of Well (or nearest address) Princeton-Narrows Rd

**(10) STATIC WATER LEVEL:**
69 ft. below land surface. Date 11-01-98
Artesian pressure lb. per square inch. Date

**(11) WATER BEARING ZONES:**
Depth at which water was first found 69

| From | To | Estimated Flow Rate | SWL |
|---|---|---|---|
| 69 | 140 | 1000 | 69 |
| | | | |
| | | | |
| | | | |
| | | | |

**(12) WELL LOG:**
Ground Elevation

| Material | From | To | SWL |
|---|---|---|---|
| sandy loom | 0 | 1 | |
| clay brn cobbles | 1 | 8 | |
| rock blk | 8 | 18 | |
| cobbles clay | 18 | 20 | |
| rock brn solid | 20 | 60 | |
| rock blk solid | 60 | 69 | |
| rock blk broken | 69 | 140 | 69 |

RECEIVED
NOV 05 1998
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 10-16-98 Completed 10-30-98

**(unbonded) Water Well Constructor Certification:**
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

**(bonded) Water Well Constructor Certification:**
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1424
Signed Timothy K. Riley Date 11-2-98

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER