RECEIVED
MAY 16 2001
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
FEB 28 2001
WATER RESOURCES DEPT
SALEM, OREGON

HARN
50633

STATE OF OREGON

WATER SUPPLY WELL REPORT

(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 38700

START CARD # 116941

(1) OWNER: Well Number

Name Tony Lasich

Address 1426 Hy 205

City Burns State Ore Zip 97720

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 580 ft.

Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
18	0	40	Bentonite Cement	0	40	1500 Lbs
14	40	435				
10	435	580	-	-	-	

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Air Inject

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	14"	+1	73	.375	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1500+	510	580	1 hr.

Temperature of water Cold Depth Artesian Flow Found —

Was a water analysis done? No ☐ Yes By whom

Did any strata contain water not suitable for intended use? No ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County Harney Latitude Longitude

Township 25 ☐ N or ☒ S Range 31 ☐ E or W. WM.

Section 21 SE 1/4 SW 1/4

Tax Lot 3300 Lot Block Subdivision

Street Address of Well (or nearest address) 1426 Hy 205 Burns, Ore. 97720

(10) STATIC WATER LEVEL:

70 ft. below land surface. Date 12-7-00

Artesian pressure — lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found 210

From	To	Estimated Flow Rate	SWL
210	248	300	70
372	394	100	70
531	572	1100	70

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
Top Soil & Sand	0	34	-
Brown Clay	34	71	-
Vesicular Basalt	71	78	-
Medium Grey			
& Brown Basalt	78	210	
Vesicular Basalts	210	248	70
Medium Basalts	248	372	70
Vesicular Basalt			
w/Clay Stone	372	394	70
Hard Grey Basalt	394	531	70
Cemented Gravel			
& Blue Clay w/			
Brown Sand Stone	531	572	70
Hard Grey Basalt	572	580	70

Date started 11-30-00 Completed 12-7-00

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1521

Signed Donald H. Reed Date 12-7-00

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER