HARN 50973

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 51612
START CARD # 126285

(1) LAND OWNER Well Number #2
Name Bill Dunbar
Address 9330 Vanguard Dr. Suite 160
City Anchorage State AK Zip 99507

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☐ No Depth of Completed Well 200 ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
16	0	32	Bent	0	32	21 Sacks
12	32	135	-	-	-	-
10	135	160	-	-	-	-
10	160	200				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	12	+2	38	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	10"	35	165		☒	☐	☒	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Factory
☐ Screens Type Mill Material Steel

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
145	165	.250	500	10"		☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
200+	100'	158	1 hr.

Temperature of water 61 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☒ No ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Kenai Peninsula Latitude Longitude
Township 22S N or S Range 30E E or W. WM.
Section 9 NW 1/4 SE 1/4
Tax Lot 900 Lot Block Subdivision
Street Address of Well (or nearest address) #3 5 Mile Rd
Burns, OR 97720

(10) STATIC WATER LEVEL:
18 ft. below land surface. Date 9-3-03
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 120

From	To	Estimated Flow Rate	SWL
120	158	200	18

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top Soil	0	12	-
Gravel + Sand	12	21	-
Clay Stone	21	44	-
Cemented Gravel	44	66	-
Brown Clay	66	120	-
Washed Gravel (w/B)	120	158	18
Sand	158	160	18
Brown Clay + Gravel	160	200	18

RECEIVED
SEP 11 2003
WATER RESOURCES DEPT
SALEM, OREGON

Date started 8-2-03 Completed 8-3-02

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1521
Signed Donald M. Reed Date 9-04-03

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER