HARN 51177

STATE OF OREGON

WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 38781
START CARD # 16117

(1) LAND OWNER Well Number
Name Roy Miller
Address P.O. Box 1046
City Sisters State Or Zip 97759

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 145 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	30	Bent	0	30	38 Sacks
6	30	145	-	-	-	-

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from — ft. to — ft. Material
Gravel placed from — ft. to — ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+2	104	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
60	80'	90'	1 hr.

Temperature of water 63 Depth Artesian Flow Found —
Was a water analysis done? NO ☐ Yes By whom
Did any strata contain water not suitable for intended use? NO ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Harney Latitude Longitude
Township 36S ☒ N or ☐ S Range 33E E or W. WM.
Section 16 NE 1/4 SE 1/4
Tax Lot 700 Lot Block Subdivision
Street Address of Well (or nearest address) 10 mi. up Steens Mtn Rd Princeton, Or. 97721

(10) STATIC WATER LEVEL:
17 ft. below land surface. Date 6-2-05
Artesian pressure — lb. per square inch Date —

(11) WATER BEARING ZONES:
Depth at which water was first found 88

From	To	Estimated Flow Rate	SWL
88'	145	60	17

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Top Soil & Sand Brown & Grey	0	21	—
Clay	21	88'	—
Washed Gravel w/ B	88	145	17

RECEIVED
JUN 06 2005
WATER RESOURCES DEPT
SALEM, OREGON

Date started 5-28-05 Completed 6-2-05

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1521
Signed Date 6-2-05

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER