HARN 51653

Harn 51653

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 102564
START CARD # 70313

(1) LAND OWNER Well Number
Name Mathew T. & Jo Ann McCleary
Address 81 Bonnie Doon Ln
City Oak Harbor State WA Zip 98277

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 65 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	19	Bentonite	0	19	10
6"	19	65				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Poured
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	39	.250X	☐	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☒ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20	10'	50'	1 hr.

Temperature of water 55° Depth Artesian Flow Found
Was a water analysis done? NO ☐ Yes By whom
Did any strata contain water not suitable for intended use? NO ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata: 5'

(9) LOCATION OF WELL by legal description:
County Island Latitude Longitude
Township 24 N or S Range 2.5 E or W. WM.
Section 22 SW 1/4 SW 1/4
Tax Lot 6200 Lot Block Subdivision
Street Address of Well (or nearest address) 3 mi on Taylor for. off Hwy 78

(10) STATIC WATER LEVEL:
30 ft. below land surface. Date 9-10-09
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 55

From	To	Estimated Flow Rate	SWL
55'	60'	20GPM	30

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
top Soil	0	3	
Brown Clay	3	27	
Blue Clay	27	55	30
Sand	55	65	30

RECEIVED
OCT 27 2009
WATER RESOURCES DEPT
SALEM, OREGON

RECEIVED
FEB 19 2010
WATER RESOURCES DEPT
SALEM, OREGON

Date started 9-7-09 Completed 9-10-09

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1252
Signed Kenneth E Smith Date 10-6-09

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER