AMENDED 4/7/19

HARN 52760

HARN 52760

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765) Hand delivered 12-4-18

WELL I.D. # L 132132

START CARD # 164627

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER
Name BO THOMAS FILPI Well Number N-3
Address 6660 HILLSBOROUGH BLVD
City HILLSBOROUGH State CA Zip 94010

(2) TYPE OF WORK ☒ New Well
☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud
☐ Other

(4) PROPOSED USE
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☐ No
Depth of Completed Well 500 ft.
Explosives used: ☐ Yes ☒ No Type Amount

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds
16	0	20	Bentonite	0	20	2500
14	20	500				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Pour
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	14	+1	220	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS
☐ Perforations Method
☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
550	150		

Temperature of water 60° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL (legal description)
County HARNEY
Tax Lot 300 Lot
Township 24 N or S Range 32.5 E or W WM
Section 1 SW 1/4 NE 1/4
Lat ° ' " or 43.519717000 (degrees or decimal)
Long ° ' " or -118.715583000 (degrees or decimal)
Street Address of Well (or nearest address)
NEWTON RD BURNS OR

(10) STATIC WATER LEVEL
10 ft. below land surface. Date 7-10-16
ft. below land surface. Date
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES
Depth at which water was first found 30

From	To	Estimated Flow Rate	SWL
30	60	25	30
320	500	500	10

(12) WELL LOG Ground Elevation

Material	From	To	SWL
Soil	0	10	
Brown Clay/	10	30	
Green Clay Sandy	30	200	
Grey Clay/ Ston	200	500	10

RECEIVED
DEC 13 2018
OWRD

Date Started 7-10-16 Completed 7-25-16

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number Date

Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1557 Date 11-27-18

Signed

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004