AMENDED 6/7/19

HARN 52762

HARN 52762

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765) Hand delivered 12-4-18

WELL I.D. # L 132134

START CARD # 213956

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number
Name BO Hatfield
Address 6835 Hills Broken Bud
City Hills Broken State CA Zip

(2) TYPE OF WORK ☒ New Well
☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud
☐ Other

(4) PROPOSED USE
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☐ No
Depth of Completed Well 300 ft.
Explosives used: ☐ Yes ☐ No Type Amount

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds
16	0	20	Bent	0	20	2500
14	20	220				
8	220	500				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Dump
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	14	+2	220	250	☒	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS
☐ Perforations Method
☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1130	26		4 Hr

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL (legal description)
County Harney
Tax Lot 600 Lot
Township 24 N or S Range 32.5 E or W WM
Section 1 SE 1/4 NW 1/4
Lat ° ' " or 43.519610 (degrees or decimal)
Long ° ' " or -118.722980 (degrees or decimal)
Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL
30 ft. below land surface. Date 5-1-18
ft. below land surface. Date
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
30	60	25	30
250	500	1080	30

(12) WELL LOG Ground Elevation

Material	From	To	SWL
Soil	0	10	
Brown Clay	10	30	30
Green Clay	30	90	
Grey Clay Sandy	90	200	
Grey Clay Stiff	200	500	30

RECEIVED
DEC 18 2018
OWRD

Date Started 5-1-18 Completed 5-15-18

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number Date

Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1557 Date 11-27-18

Signed

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004