HARN 52817

AMENDED 2/28/2020

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 133607
START CARD # 1044457
ORIGINAL LOG #

HARN 52817

(1) LAND OWNER Owner Well I.D.
First Name ERICK Last Name KEERINS
Company
Address 40410 SOO HOUSE LANE
City Drewsey State OR Zip 97721

(2) TYPE OF WORK ☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:						○	○	☐	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE ☐ Domestic ☒ Irrigation ☐ Community ☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering ☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION Special Standard ☐ (Attach copy)
Depth of Completed Well 150 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
23"	0	19	Bent	0	19	36	Sack
					Calculated	23	
					Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other 3 yrs Pour
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
☒	○	14"		1	19	.75	☒	○	☒	☐
○	○						○	○	☐	☐
○	○						○	○	☐	☐
○	○						○	○	☐	☐
○	○						○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method
Screens Type Material

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour
○ Pump ○ Bailer ☒ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
1500		150	1 hr

Temperature 58 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Harney Twp 27 N/S Range 33 E/W WM
Sec 5 SW 1/4 of the NW 1/4 Tax Lot 2000
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
○ Street address of well ○ Nearest address
40410 SOO HOUSE LANE

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	8-27-19			82'

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 90'

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
8/27/19	90	150	15 gpm			78'

(11) WELL LOG Ground Elevation

Material	From	To
Top Soil	0	2
Gray Basalt	2	89
Broken Lava Rock w/ Basalt	89	140
Black Cinder w/ Basalt	140	150

RECEIVED SEP 18 2019 OWRD
RECEIVED FEB 27 2020 OWRD

Date Started 8-22-19 Completed 8-27-19

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number Date
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number 1654 Date 9-14-19
Signed
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK. Form Version: 0.95