STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

HARN 52879

3/6/2020

WELL I.D. LABEL# L 134220
START CARD # 1046460
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name MICHAEL Last Name TAYLOR
Company
Address PO BOX 162
City SCAPPOOSE State OR Zip 97056

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:						◯	◯	☐	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 300.00 ft.

BORE HOLE

Dia	From	To
16	0	60
12	60	300

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	60	57	S
		Calculated	47.3	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED AND TAGGED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
◉	◯	12	☒	2	135	.250	◉	◯	☒	☐
◯	◯		☐				◯	◯	☐	☐
◯	◯		☐				◯	◯	☐	☐
◯	◯		☐				◯	◯	☐	☐
◯	◯		☐				◯	◯	☐	☐

Shoe ☐ Inside ☒ Outside ☐ Other Location of shoe(s) 135
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

◯ Pump ◯ Bailer ◉ Air ◯ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
500		300	1

Temperature 54 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 308 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County HARNEY Twp 23.00 S N/S Range 33.00 E E/W WM
Sec 7 SE 1/4 of the NE 1/4 Tax Lot 800
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◯ Street address of well ◉ Nearest address
HALFWAY BETWEEN NEWTON ROAD AND PENNY LANE ON WHAT WOULD BE LANE 4

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			☐	
Completed Well	3/3/2020		☐	31

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 42.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
3/3/2020	42	50	25		☐	31
3/5/2020	110	300	500		☐	31
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation

Material	From	To
Top Soil	0	2
Brown Sticky Clay	2	21
Grey Clay	21	42
Grey Clay Cracks W/Black Sand	42	50
Grey Clay W/Cracks	50	110
Hard Fractured Clay, Grey	110	300

Date Started 3/3/2020 Completed 3/5/2020

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1896 Date 3/6/2020

Signed TONY HACKETT (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1899 Date 3/6/2020

Signed SAM KINGREY (E-filed)

Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: