Amended

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

HARN 53084

WELL I.D. LABEL# L 144033
START CARD # 216934
ORIGINAL LOG # HARN 51588

HARN 53084

(1) LAND OWNER
First Name Travis Last Name Singhose
Company
Address PO Box 816
City Burns State OR Zip 97720

(2) TYPE OF WORK ☐ New Well ☒ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment (complete 5a)

(2a) PRE-ALTERATION

	Dia	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:					☐	☐	☐	☐

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE ☐ Domestic ☒ Irrigation ☐ Community ☐ Industrial/Commercial ☐ Livestock ☐ Dewatering ☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION Special Standard ☐ (Attach copy)
Depth of Completed Well 240 ft.

BORE HOLE

Dia	From	To
10"	118'	240'

SEAL

Material	From	To	Amt	sacks/lbs
Calculated				
Calculated				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method
Screens Type Material

Perf/Screen	Casing/Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/pipe size

(8) WELL TESTS: Minimum testing time is 1 hour
● Pump ○ Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
300	40'	170'	2

Temperature 58° °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 205 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Harney Twp 25S N/S Range 31E E/W WM
Sec 9 NE 1/4 of the SW 1/4 Tax Lot 1400
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
☒ Street address of well ☒ Nearest address
Dog Mountain Lane, Burns

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	4-23-22		☐	44'
Completed Well	7-30-22		☐	44'

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7-30-22	38'	240'	300			44'

(11) WELL LOG Ground Elevation

Material	From	To
fine sand with cinder	18'	135'
Brown clay with cinder	135'	183'
Gravel with interbeded brown clay	183'	240'

RECEIVED
AUG 04 2022
OWRD

Date Started 7-10-22 Completed 7-30-22

~~(unbonded) Water Well Constructor Certification~~ OWRD Rep.
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number Date 7-30-22
Signed Travis Singhose

~~(bonded) Water Well Constructor Certification~~ Landowner
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
~~License Number~~ Date 7-30-22
Signed Travis Singhose
~~Contact Info (optional)~~

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK. Form Version: 0.95