NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

735 Harney

WATER WELL REPORT
STATE OF OREGON
(Please type or print) (Do not write above this line)

RECEIVED
NOV - 1 1977
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 23S/34E-19d
State Permit No.

(1) OWNER:
Name Mike Stafford
Address Crane, Oregon

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☑ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☑
12" Diam. from 0 ft. to 105 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☑ Yes ☐ No
Type of perforator used Torch
Size of perforations 1/4 in. by 6 in.
840 perforations from 26 ft. to 95 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☑ Yes ☐ No If yes, by whom? Self
Yield: 1000 gal./min. with 60 ft. drawdown after 8 hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 52 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Concrete
Well sealed from land surface to 25 ft.
Diameter of well bore to bottom of seal 24 in.
Diameter of well bore below seal 24 in.
Number of sacks of cement used in well seal 4 yds cement sacks
How was cement grout placed?

Was a drive shoe used? ☐ Yes ☑ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☑ Yes ☐ No Size of gravel: 3/8 - 3/4
Gravel placed from 25 ft. to 95 ft.
approx. 25'8" gravel chute used

(10) LOCATION OF WELL:
County Harney Driller's well number
¼SE¼ Section 19 T. 23S R. 34E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 25 ft.
Static level 5 ft. below land surface. Date 8/31/76
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 12
Depth drilled 105 ft. Depth of completed well 95 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Top Soil	0	4	
Clay & Silt	4	25	
Gravel clay & sand	25	40	30
Sand & Streaks of clay	40	95	8
Brown clay	95	105	8

Work started 6/12 1976 Completed 8/31 1976
Date well drilling machine moved off of well 8/31 1976

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] (Drilling Machine Operator) Date 10/31, 1977
Drilling Machine Operator's License No. 269

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Rossberg & Son (Person, firm or corporation) (Type or print)
Address Crane, Oregon
[Signed] John W. Rossberg (Water Well Contractor)
Contractor's License No. 222 Date 10/31, 1977

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119