STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

HOOD 51008

6/2/2017

WELL I.D. LABEL# L 121443
START CARD # 213733
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name ADAM Last Name MCCARTHY
Company MCCARTHY, STACI
Address 8405 CLEAR CREEK RD
City PARKDALE State OR Zip 97041

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 80.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	39	Bentonite	1	39	30	S
6	39	80			Calculated	17.34	
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other POUR IN
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	1	59	.250	(•)	( )	[X]	[ ]
( )	(•)	4	[ ]	50	80	.250	( )	(•)	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [X] Inside [ ] Outside [ ] Other Location of shoe(s) 59
Temp casing [X] Yes Dia 10 From + [X] 1 To 19

(7) PERFORATIONS/SCREENS

Perforations Method SAW
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4	60	80	.125	6	20	

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
30		70	1

Temperature 47 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 131 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County HOOD RIVER Twp 1.00 N N/S Range 9.00 E E/W WM
Sec 13 NW 1/4 of the SW 1/4 Tax Lot 4700
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
(•) Street address of well ( ) Nearest address
5550 IMAI RD, HOOD RIVER

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			[ ]	
Completed Well	5/24/2017		[ ]	45

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 45.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
5/24/2017	45	80	30		[ ]	45
					[ ]	
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
TOP SOIL	0	1
CLAY, BROWN	1	14
CINDERS, RED & GRAY, FRACTURE	14	45
CINDERS, GRAY, FRACTURE W/B	45	80

Date Started 5/22/2017 Completed 5/24/2017

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1256 Date 6/2/2017

Signed KARL F MOORE JR (E-filed)
Contact Info (optional) WILMA BENSON