HOOD 51075

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L 76767
START CARD # 1037686
Hood 51075

(1) LAND OWNER Well Number
Name Nestle Corp /Pacific ground water
Address 2377 East Lake Ave
City Seattle State Wa Zip 98102

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☒ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☒ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☒ Other TEST well

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☐ No Depth of Completed Well ____ ft.
Explosives used ☐ Yes ☐ No Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
			cement w/	0	97	5170 lbs
		4%	Bentonite			
			calculated			2651 lbs

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ____ ft. to ____ ft. Material ____
Gravel placed from ____ ft. to ____ ft. Size of gravel ____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Star Perforator
☐ Screens Type ____ Material ____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
0	80	1/4	1,200			☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water ____ Depth Artesian Flow Found ____
Was a water analysis done? ☐ Yes By whom ____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other ____
Depth of strata: ____

(9) LOCATION OF WELL by legal description:
County Hood Rive Latitude ____ Longitude ____
Township 2 N or S Range 8E E or W. WM.
Section 6 NE 1/4 SE 1/4
Tax Lot 510 Lot ____ Block ____ Subdivision ____
Street Address of Well (or nearest address) 90 Herman Creek Lane Cascade Locks

(10) STATIC WATER LEVEL:
60 ft. below land surface. Date 4-18-18
Artesian pressure ____ lb. per square inch Date ____

(11) WATER BEARING ZONES:
Depth at which water was first found ____

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground Elevation ____

Material	From	To	SWL
Abandoned 8" well 97 ft deep Perforated 8" casing 5 rows from top of screen to surface 1,200 perfs total Grouted with type 2 Portland cement from 97 ft to land surface Cut off 8" casing 3 ft below ground			

RECEIVED
MAY 29 2018
OWRD

RECEIVED
JUN 25 2018
OWRD

Date started 4-18-18 Completed 4-18-18

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief. Mark Blackburn WWC Number 1920
Signed Mark Blackburn Date ~~1920~~ 4-18

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
Ron Aspaas WWC Number 1445
Signed Ron Aspaas Date 4-24, 2018

ORIGINAL - WATER RESOURCES DEPARTMENT - FIRST COPY - CONSTRUC