RECEIVED

JAN 22 1987

WATER RESOURCES DEPT.
SALEM, OREGON

Jack 11770

375/1W-19bb

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Well Number

(1) OWNER:
Name JOHN BATZER
Address 190 N. ROSS LN.
City MEDFORD State OR Zip 97501

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD
[X] Rotary Air [ ] Rotary Mud [ ] Cable
[ ] Other

(4) PROPOSED USE:
[ ] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [X] Other GROUNDING WELL

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes [ ] No [X] Depth of Completed Well 60 ft.
Explosives used Yes [ ] No [X] Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
9	0	18	BENTONITE	0	18	450 LBS

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other TAMPED - 6/8 MESH
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	19	.250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]

Perforations Location of shoe(s) 19'

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method N.A.
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1/4	30	60	1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County JACKSON Latitude ' " Longitude ' "
Township 37 N or S, Range 1W E or W, WM.
Section 19NW NW ¼ NW ¼
Tax Lot 01901 Lot Block Subdivision
Street Address of Well (or nearest address) 637 MARKET ST.
MEDFORD, OR.

(10) STATIC WATER LEVEL:
30 ft. below land surface. Date 1-8-87
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 30

From	To	Estimated Flow Rate	SWL
30	32	1/4 gpm	30

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
SOIL, BROWN	0	2	
CLAY, BROWN	2	17	
CLAY, BLUE	17	19	
CLAYSTONE, BLUE	19	60	30

Date started 1-8-87 Completed 1-8-87

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number 1207
Signed Joaquin Medina Jr. Date 1-8-87

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 667
Signed Ronald J. Martinez Date 1-8-87

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86