RECEIVED

JAN 22 1987

WATER RESOURCES DEPT.
SALEM, OREGON

Jack 18379

39s/3W-28cc

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Well Number

(1) OWNER:
Name John Kilroy
Address 7610 APPLEGATE RD.
City JACKSONVILLE State OR Zip 97530

(2) TYPE OF WORK:
[X] New Well [ ] Deepen [ ] Recondition [ ] Abandon

(3) DRILL METHOD
[X] Rotary Air [ ] Rotary Mud [ ] Cable
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes [ ] No [X] Depth of Completed Well 75 ft.
Explosives used Yes [ ] No [X] Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	53	CEMENT	0	53	16 SACK

How was seal placed: Method [ ] A [ ] B [X] C [ ] D [ ] E
[ ] Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	53	.29	[X]	[ ]	[X]	[ ]
Liner:								

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method N A
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
10	59	104	1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County JACKSON Latitude ' " Longitude ' "
Township 39 N or S, Range 3W E or W, WM.
Section 28 SW ¼ SW ¼
Tax Lot 1107 Lot Block Subdivision
Street Address of Well (or nearest address) SAME AS #1

(10) STATIC WATER LEVEL:
45 ft. below land surface. Date 1-20-87
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 60

From	To	Estimated Flow Rate	SWL
60	75	10 gpm	45

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
SOIL, BROWN	0	2	
CLAY, BROWN	2	11	
CLAYSTONE, BROWN	11	52	
CLAYSTONE, GREY	52	59	
BASALT, GREY, FRACTURED	59	64	
BASALT, GREY	64	77	
BASALT, GREY, FRACTURED	77	104	45'

Date started 1-20-87 Completed 1-20-87

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number 6207
Signed Joaquin Medina Date 1-21-87

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 667
Signed Ronald J Madsen Date 1-21-87

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86