RECEIVED

JAN 22 1987

WATER RESOURCES DEPT.
SALEM, OREGON

Jack 2991

35S/1W-32
abandon

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(1) OWNER:
Well Number
Name SAM JAMES
Address 1720 W. ANTELOPE
City White City State OR Zip 97503

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☒ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 0 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or ~~pounds~~
10	0	19	Cement	0	19	9

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	ABANDON				☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Perforated location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method NA
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
	NA		1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Jackson Latitude ' " Longitude ' "
Township 35 N or S, Range 1W E or W, WM.
Section 32 NW ¼ NW ¼
Tax Lot 805 Lot Block Subdivision
Street Address of Well (or nearest address) 1738 Pinegate Way, White City, OR

(10) STATIC WATER LEVEL:
— ft. below land surface. Date
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found NA

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Soil, Brown	0	1	
Boulders, Small Brown	1	6	
Gravel, Brown	6	11	
Boulders, Small Brow	11	19	—
ABANDON Hole			
9 Sacks Cement			
Pressure Grout.			

Date started 12-30-86 Completed 12-30-86

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 662
Signed Ronald J. Martinez Date 12-31-86

WHITE COPIES - WATER RESOURCES DEPARTMENT YELLOW COPY - CONSTRUCTOR PINK COPY - CUSTOMER 9809C 10/86