JACK 1959

35S/4W/3db

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 31356

(1) OWNER:
Well Number: 1
Name: TENNYSON TUTTLE
Address: 1294 A - PLEASANT CK
City: ROGUE RIVER State: OR Zip: 97537

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 100 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	19	BENTONITE	0	19	400 #
6	19	100				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED DRY
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	-69	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) -69'

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
16		98'	1 hr.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County JACKSON Latitude Longitude
Township 3S N or S. Range 4W E or W. WM.
Section 3 NW ¼ SE ¼
Tax Lot 204 Lot Block Subdivision
Street Address of Well (or nearest address) 1294 A PLEASANT CREEK ROGUE RIVER

(10) STATIC WATER LEVEL:
31 ft. below land surface. Date 9/22/92
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 80'

From	To	Estimated Flow Rate	SWL
80'	100'	16	31

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
CLAY - GRANITE	0	11	
BROWN GRANITE MEDIUM HARD	11	57	
BLACK/WHITE GRANITE	57	80	
BLACK WHITE GRANITE WATER BEARING	80	100	31

RECEIVED
SEP 25 1992
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 9/21/92 Completed 9/22/92

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
AQUA DRILLING
Signed [signature] WWC Number 1591
Date 9/22/92

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
Signed Robert P. Burlyt WWC Number 552
Date 9/22/92

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88