RECEIVED
OCT 14 1993
WATER RESOURCES DEPT.

JACK 32784

34S/1E/34 ad
JCWP#355-93W

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

Gribble Well Drilling Inc.

(START CARD) # 44794

(1) OWNER:
Well Number 3
Name Philip & Sandra Johnson
Address 10403 Park St.
City Bellflower State Ca Zip 90706

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 200 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	19	Bent	0	19	300 lbs
6"	19	200				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Poured Dry
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	19	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	0	200	160	☐	☒	☒	☐
					☐	☐	☐	☐

Final location of shoe(s) 19'

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Saw
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
100	120	6"	30	1/8		☐	☒
160	200	6"	60	1/8		☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
3		200	3 hr

Temperature of Water 56 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Jackson Latitude Longitude
Township 34S N or S. Range 1E E or W. WM.
Section 34 SE ¼ NE ¼
Tax Lot 2300 Lot Block Subdivision
Street Address of Well (or nearest address) 9500 Butte Falls Hwy, Eagle Point, Ore. 97524

(10) STATIC WATER LEVEL:
70 ft. below land surface. Date 10/1/93
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 103

From	To	Estimated Flow Rate	SWL
103	105	3	70

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Claystone Brown	0	7	
Basalt Gray	7	69	
Claystone Red	69	75	
Claystone Gray	75	83	
Basalt Gray	83	134	70
Claystone Red	134	138	
Claystone Gray	138	167	
Basalt Gray	167	200	

Date started 10/1/93 Completed 10/1/93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1486
Signed Date 10-3-93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91