14

JACK 33816

RECEIVED
NOV - 4 1994
WATER RESOURCES DEPT.
SALEM, OREGON

395/1W/5dc

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 49999

(1) OWNER: Well Number
Name R. E. + Luella F. Saunders
Address 4562 Anderson Cr. Rd.
City Talent State Ore Zip 97540

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 143 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	32'	Bentonite	0	32'	28 sacks
6"	32'	143'				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other Bentonite
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	0	62'	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
22 G.P.M.	70'		1 hr.

Temperature of Water 52° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Jackson Latitude — Longitude —
Township 39 N or (S) Range 1W E or W. WM.
Section 5 SW ¼ SE ¼
Tax Lot 2900 Lot — Block — Subdivision —
Street Address of Well (or nearest address) 4562 Anderson Cr. Rd.

(10) STATIC WATER LEVEL:
18 ft. below land surface. Date 1 Nov. 94
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 81'

From	To	Estimated Flow Rate	SWL
78'	81'	3 G.P.M.	
127'	132'	19 G.P.M.	

(12) WELL LOG:
Ground elevation 1325

Material	From	To	SWL
Top Soil	0	2'	
Clay (yellow)	2'	26'	
Rock (Black)	26'	143'	18'

Date started 16 OCT 94 Completed 30 OCT. 94

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 172
Signed Jack N. Brettler Date 1 Nov. 94

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91