JACK
34254

KEL

MAY 25 1995

39S/1W/2bd

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WATER RESOURCES
SALEM, OREGON

(START CARD) # 68719

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 1

Name LARS LOFGREN

Address 8323 WAGNER CR RD

City TALENT State OR Zip 97540

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☒ Yes ☐ No Depth of Completed Well 124 ft.

Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	16	BENTONITE 3/8 HOLE PLUG	0	16	21

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other POURED IN TOP

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	0	40	20	☒	☐	☒	☐
Liner:	4	4	124	SCH40	☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☒ Perforations Method SAW

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
40	124	1/4x6	80	4		☐	☒

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water 50 Depth Artesian Flow Found

Was a water analysis done? ☒ Yes By whom OWNER HAD IT

Did any strata contain water not suitable for intended use? ☐ Too little DONE

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County JACKSON Latitude Longitude

Township 39 N or (S) Range 1 E or (W) WM.

Section 2 NE 1/4 NW 1/4

Tax Lot 40.5 Lot Block Subdivision

Street Address of Well (or nearest address) 8323 WAGNER CR RD TALENT OR

(10) STATIC WATER LEVEL:

32 ft. below land surface. Date 4-25-95

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
WELL WAS OVERREAMED TO 10" TO 16" LOOSE WORK IN OLD GROUT			
DAVE COGHILL WAS PRESENT			
WE USED 21 SACKS 3/8 HOLE PLUG BENTONITE TO FILL ANULAR SPACE.			

Date started 4-25-95 Completed 4-25-95

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 599

Signed Date 4-13-95

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 599

Signed Date 4-13-95

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER