JACK 51935

RECEIVED

OCT 23 1997

WATER RESOURCES DEPT.
SALEM, OREGON

L 10486

(START CARD) # 096486
096501

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number ____

Name KEN MILLER

Address 4401 FOOTHILL

City ROGUE RIVER State OR Zip 97537

(2) TYPE OF WORK

☐ New Well ☒ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger

☐ Other —

(4) PROPOSED USE:

☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other —

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☒ No Depth of Completed Well 163 ft.

Explosives used ☐ Yes ☒ No Type — Amount —

HOLE Diameter	From	To	Material	SEAL From	To	Sacks or pounds
6"	57	163	OPEN	—		—

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other —

Backfill placed from — ft. to — ft. Material —

Gravel placed from — ft. to — ft. Size of gravel —

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	44	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	0	163	.250	☐	☒	☒	☐
					☐	☐	☐	☐

Final location of shoe(s) 43

(7) PERFORATIONS/SCREENS:

☒ Perforations Method SAW

☐ Screens Type — Material —

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
80	163	1/4x12	80	4"	—	☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
32+	85	—	1 hr.

Temperature of water 52 Depth Artesian Flow Found —

Was a water analysis done? ☐ Yes By whom —

Did any strata contain water not suitable for intended use? ☒ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other ____

Depth of strata: 0-140

(9) LOCATION OF WELL by legal description:

County JACKSON Latitude — Longitude —

Township 36 N or (S) Range 4 E or (W) WM.

Section 19 NW 1/4 SW 1/4

Tax Lot 1600 Lot — Block — Subdivision —

Street Address of Well (or nearest address) 4401 FOOTHILL ROGUE RIVER OR 97537

(10) STATIC WATER LEVEL:

42 ft. below land surface. Date 101597

Artesian pressure — lb. per square inch. Date —

(11) WATER BEARING ZONES:

Depth at which water was first found 140

From	To	Estimated Flow Rate	SWL
0	139	TRACE	139
139	150	4	42
150	163	32+	42

(12) WELL LOG:

Ground Elevation 1200

Material	From	To	SWL
BROWN CLAY SOFT W/			
MEDIUM GRAVEL AND			
INTERMITTENT BOULDERS			
MEDIUM	57	163	42
PUMP INSTALLED			
SANITIZED 50 PPM			
CALCIUM HYPOCHLORITE			

Date started 10897 Completed 101097

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number —

Signed — Date —

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1587

Signed [signature] Date 101597

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER