STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form

JACK 58507

WELL ID # L 89231
(START CARD) # 192504

(1) OWNER: Well Number:
Name Matt Dolinar
Address 103 Manzanita St
City Ashland State OR Zip 97520

(2) TYPE OF WORK:
[X] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[X] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [X] No Depth of Completed Well 600 ft.
Explosives used [ ] Yes [X] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	38	3/8 bentonite	0		
6	38	600	chip		38	13 sacks

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other poured dry and hydrated
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+2	38	.250	[X]	[ ]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
					[ ]	[ ]	[ ]	[ ]
Liner:	4	5	600	160	[ ]	[X]	[X]	[ ]
					[ ]	[ ]	[ ]	[ ]

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method
[X] Screens Type Material pvc

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
560	580	.032		4		[ ]	[X]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]
						[ ]	[ ]

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [X] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
50	600	600	1 hr.

Temperature of Water 56 Depth Artesian Flow found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Jackson Latitude Longitude
Township 40S N or S. Range 2E E or W. of WM.
Section 29 NW 1/4 NE 1/4
Tax lot 309 Lot Block Subdivision
Street Address of Well (or nearest address) next to 9840 Mt Ashland Rd

(10) STATIC WATER LEVEL:
452 ft. below land surface. Date 6/23/2007
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 480

From	To	Estimated Flow Rate	SWL
480	600	50	452

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Ash w/ cobbles	0	12	
weathered sandstone	12	26	
gray sandstone	26	119	
red tuff	119	126	
gray sandstone	126	317	
gray tuff	317	321	
gray sandstone	321	469	
red tuff w/broken basalt	469	600	452

RECEIVED
AUG 15 2007
WATER RESOURCES DEPT
SALEM, OREGON

Ashland Drilling Inc.
600 S. Pacific Hwy.
Talent, OR 97540

Date started 6/22/2007 Completed 6/23/2007

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number 1478
Signed Date 8/9/2007
Ashland Drilling Inc.

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1478
Signed Date 8/9/2007
Ashland Drilling Inc.

ORIGINAL - WATER RESOURCES DEPARTMENT FIRST COPY - CONSTRUCTOR SECOND COPY - CUSTOMER