DRAFT

JACK 61114

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL LABEL # L

START CARD # 206526

(1) LAND OWNER

Owner Well I.D.

First Name Jack Last Name Benedict
Company
Address 1194 Glen Grove Ave
City Central Point State OR Zip

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)

Depth of Completed Well 160 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/ lbs
10	0	38	Bentonite Chips	0	38	17	S
6	38	160					

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other poured dry
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	2	38	.250	(•)	( )	[X]	[ ]
( )	(•)	4	[ ]	0	160	160	( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	(•)	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 38
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method skilsaw
Screens Type factory Material pvc

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4	140	160	.125	6	30	
Screen	Liner	4	120	140	.03			

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
7	160	160	1

Temperature 61 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 34 S N/S Range 1 W E/W WM
Sec 10 1/4 of the 1/4 Tax Lot 2404
Tax Map Number Lot
Lat ° ' " or 42.62202 DMS or DD
Long ° ' " or -122.8131 DMS or DD
(•) Street address of well ( ) Nearest address

376 Schoolhouse Lane

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Predeepening			[ ]	
Completed Well	01-18-2012		[ ]	42

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 132

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
01-18-2012	132	136	7		[ ]	42
					[ ]	
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
clay	0	6
brown sandstone	6	26
gray sandstone	26	132
gray sandstone with broken material	132	136
gray sandstone	136	160

Date Started 01-18-2012 Completed 01-18-2012

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1478 Date 02-04-2012
Password : (if filing electronically)
Signed

RECEIVED
FEB 08 2012
WATER RESOURCES DEPT
SALEM, OREGON

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1478 Date 02-04-2012
Password : (if filing electronically)
Signed
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK

Form Version: 0.95