STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

JACK 61941

11/18/2014

WELL I.D. LABEL# L 114604
START CARD # 1023006
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name Last Name
Company WILLBALL DEVELOPMENT LLC
Address PO BOX 40846
City PORTLAND State OR Zip 97240

(2) TYPE OF WORK

[X] New Well [] Deepening [] Conversion [] Alteration (complete 2a & 10) [] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [] Rotary Mud [] Cable [] Auger [] Cable Mud
[] Reverse Rotary [] Other

(4) PROPOSED USE

[X] Domestic [] Irrigation [] Community
[] Industrial/ Commericial [] Livestock [] Dewatering
[] Thermal [] Injection [] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [] (Attach copy)
Depth of Completed Well 400.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	22	Bentonite Chips	0	22	14	S
6	22	400					

How was seal placed: Method [] A [] B [] C [] D [] E
[X] Other DRY POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	X	2.5	37.5	.250	●	○	X	
○	●	4		0	400	Sch 40	○	●		
○	○						○	○		
○	○						○	○		
○	○						○	○		

Shoe [] Inside [X] Outside [] Other Location of shoe(s) 37.5
Temp casing [] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method Saw Cut
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4	360	380	.188	4	60	

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
15		400	1

Temperature 53 °F Lab analysis [] Yes By
Water quality concerns? [] Yes (describe below) TDS amount

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 41.00 S N/S Range 2.00 E E/W WM
Sec 8 SE 1/4 of the NE 1/4 Tax Lot 1301
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◉ Street address of well ○ Nearest address
12843 OLD HWY 99 ASHLAND, OR 97520

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	5/9/2014			63

Flowing Artesian? [] Dry Hole? []

WATER BEARING ZONES Depth water was first found 226.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
5/9/2014	226	237	1.5			63
5/9/2014	375	379	13.5			63

(11) WELL LOG

Ground Elevation

Material	From	To
Tight Brown Clay	0	7
Light Brown Clay	7	13
Brown Sandstone Med Hard	13	15
Grey/Green Sandstone Med Hard	15	288
Blue/Grey Claystone Med Hard	288	325
Grey Sandstone Med Hard	325	400

Date Started 5/8/2014 Complete 5/9/2014

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1955 Date 11/18/2014

Signed RYAN LEWIS (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 11/18/2014

Signed KEVIN D GILL (E-filed)

Contact Info (optional) Clouser Drilling Inc.

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: