STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

JACK 62253

7/20/2015

WELL I.D. LABEL# L 119028
START CARD # 1027229
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name JOE Last Name ARTERBURN
Company WILLIAM & MARY JO ARTERBURN
Address 1866 LAVETA LANE
City EUGENE State OR Zip 97402

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 140.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	38	Bentonite Chips	0	38	19	S
6	38	140			Calculated	18	
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other DRY POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	1.5	98.5	.250	(•)	( )	[X]	[ ]
( )	(•)	4	[ ]	0	140	SCH40	( )	(•)	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 98.5
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS

Perforations Method SAW CUT
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4	120	140	.188	4	60	

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
40		140	1

Temperature 53 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 230 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 36.00 S N/S Range 4.00 W E/W WM
Sec 34 SW 1/4 of the SE 1/4 Tax Lot 1100
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
( ) Street address of well (•) Nearest address
1555 BIRDSEYE CR RD GOLD HILL, OR 97525

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			[ ]	
Completed Well	7/18/2015		[ ]	34

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 117.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/18/2015	117	119	7		[ ]	34
7/18/2015	124	136	33		[ ]	34
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
BROWN CLAY	0	4
BROWN CLAY & BROKEN BASALT	4	26
BROWN BASALT MED HARD	26	92
BLUE/GREY BASALT BROKEN	92	140

Date Started 7/18/2015 Completed 7/18/2015

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 7/20/2015

Signed KEVIN D GILL (E-filed)

Contact Info (optional) CLOUSER DRILLING INC