JACK 62969

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 124289
START CARD # 1033717
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name SHANNON Last Name CORNISH
Company
Address 6674 PIONEER ROAD
City MEDFORD State OR Zip 97501

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☒ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:		☐				○	○	☐	☐

	Material	From	To	Amt	sacks/lbs
Seal:	Other				

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 344 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
					Calculated		
					Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
○	●	4	☐	-3	344	SCH	○	●	☐	☒
○	○		☐			40	○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s)
Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method FACTORY
Screens Type Material P.V.C.

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4	304	324	.125	20	2,000	
Perf	Liner	4	264	284	.125	20	2,000	

(8) WELL TESTS: Minimum testing time is 1 hour

● Pump ○ Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
1	300	320	1

Temperature 60 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 352

From	To	Description	Amount	Units

JACK 62969

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 38 S N/S Range 2 W E/W WM
Sec 11 1/4 of the 1/4 Tax Lot 2300
Tax Map Number Lot
Lat 42 ° 16 ' 58.0[illegible]" or 42.28277778 DMS or DD
Long -122 ° 54 ' 15.0[illegible]" or -122.90416667 DMS or DD
● Street address of well ○ Nearest address

6674 PIONEER ROAD MEDFORD

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	03-09-2017		☐	12
Completed Well	03-09-2017		☐	12

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 12

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation

Material	From	To
LINER ONLY	-3	344

RECEIVED BY OWRD
APR 10 2017 RECEIVED BY OWRD
SALEM, OR APR 27 2017
SALEM, OR

Date Started 03-09-2017 Completed 03-09-2017

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1207 Date 4-5-17
Signed Joaquin Medina Jr
Contact Info (optional)

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95

JACK 62969

WATER SUPPLY WELL REPORT - continuation page

WELL I.D. LABEL# L 124289
START CARD # 1033717
ORIGINAL LOG #

JACK 62969

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
○	●	4		-3	344	SCH 40	○	●		X
○	○						○	○		
○	○						○	○		
○	○						○	○		
○	○						○	○		
○	○						○	○		
○	○						○	○		
○	○						○	○		
○	○						○	○		

(7) PERFORATIONS/SCREENS

Perf/Screen	Casing/Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/pipe size
Perf	Liner	4	304	324	.125	20	2,000	
Perf	Liner	4	264	284	.125	29	2,000	

(8) WELL TESTS: Minimum testing time is 1 hour

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
1	300	320	1

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
						12

(11) WELL LOG

Material	From	To
LINER ONLY	-3	344

RECEIVED BY OWRD
APR 10 2017
SALEM, OR

Comments/Remarks

LINER ONLY