STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

JACK 63222
10/3/2017

WELL I.D. LABEL# L 127481
START CARD # 1036381
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name MICHAEL Last Name FORNEY
Company
Address 8835 WAGNER CREEK RD.
City TALENT State OR Zip 97540

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 240.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	36	Bentonite Chips	0	36	91	S
6	36	240			Calculated	16.43	
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other DRY POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	2	58	.250	(•)	( )	[X]	[ ]
( )	(•)	4	[ ]	2	240	SCH40	( )	(•)	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 58
Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method AIR / SAW CUT
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Casing	6	47	56	.188	1	216	
Perf	Liner	4	220	240	.188	4	60	

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
16		240	2

Temperature 55 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 170 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County JACKSON Twp 35.00 S N/S Range 4.00 W E/W WM
Sec 22 SW 1/4 of the SW 1/4 Tax Lot 2000
Tax Map Number Lot
Lat ° ' " or 42.50771000 DMS or DD
Long ° ' " or -123.16837000 DMS or DD
( ) Street address of well (•) Nearest address
EAST EVANS CREEK RD. TL 2000

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			[ ]	
Completed Well	9/22/2017		[ ]	12

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 47.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
9/22/2017	47	56	11		[ ]	12
9/22/2017	162	164	5		[ ]	12
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
BROWN/RED CLAY	0	5
BROWN DECOMP GRANITE & GRAVEL	5	46
BROWN & WHITE GRANITE MEDIUM	46	56
BLACK/WHITE GRANITE MEDIUM	56	240

Date Started 9/21/2017 Completed 9/22/2017

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1994 Date 10/2/2017
Signed SHAWN PETERSON (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1835 Date 10/3/2017
Signed KEVIN D GILL (E-filed)
Contact Info (optional) CLOUSER DRILLING INC.